

PROPERTY SNAGGING CHECKLIST

UAE'S NO. 1 PROPERTY SNAGGING& INSPECTION COMPANY







OUR SNAGGING CHECKLIST

- 1. The doors open/close smoothly, without creaking.
- 2. Door handle locks, hinges are well aligned & functional.
- 3. Windows open/close properly, without gaps, scratch marks.
- 4. Window locks & stoppers function well.
- 5. Floor materials are installed evenly without cracks or chips.
- 6. The skirtings are properly aligned to each other & sealed well.
- 7. Walls & ceilings are smooth, painted evenly, & without cracks, moisture.
- 8. Electrical switches & sockets are level, functional & labelled.
- 9.AC vents/ grills are installed & are clean, free of dust.
- 10. No paint stains or plaster residue visible on floors, doors or windows.
- 11. Light fixtures are installed & in working condition.
- 12. Wi-Fi and TV points are available as per the building plan.
- 13. Smoke detectors are installed & checked.

Living Room

- 1. Power sockets for TV/ devices are functional.
- 2. Walls, ceiling corners have proper finishing.
- 3. Lights and/or chandeliers are installed properly.
- 4. Floorings, skirting are scratch free.
- 5. Balcony sliding doors operates normally if present.

Kitchen

- 1. Countertops doesn't have stain or scratch damages.
- 2. Cabinets align & soft close as well as hinges work.
- 3. Cabinets are laminated, handles are in good condition.
- 4. Tiles/grout sealed & are even & clean.
- 5. Faucets work properly with hot/cold water flow.
- 6. Sinks are installed & sealed well without leaks.
- 7. Drains function without blockade or leaks.
- 8.Exhaust fans/ hood installed & functional.
- 9. Adequate lighting with electrical outlets.



Bedrooms

- 1. No gaps under doors and they shut quietly.
- 2. Switches are positioned near bedside positions.
- 3. Wardrobes installed and aligned.
- 4. Drawers, sliders function smoothly.
- 5.TV and internet points are available.

Bathrooms

- 1. Wall and floor tiles are aligned and sealed
- 2. All sanitary fittings are new, sealed, and clean
- 3. Water pressure tested for showers and faucets
- 4. No leaks from WC, washbasin, or bidet
- 5. Toilet flush working correctly
- 6. Shower drainage tested (no backflow or slow drainage)
- 7. Exhaust fans operational
- 8. Water heater functional and tested
- 9. Mirrors, towel hangers, and accessories fixed properly

Maid's Room / Store Room

- 1. Basic fit-out matches villa standard
- 2. Ventilation available
- 3. Plumbing and electrical access points sealed

Staircase & Railings

- 1. Railings sturdy and securely installed
- 2. Steps level and uniform height
- 3. No sharp edges or loose fixtures
- 4. Light switches accessible



External Areas [Balconies, Garage, Garden, Patio]

- 1.External paint/weatherproof coating are even.
- 2. Drainage outlets aren't blocked.
- 3. Boundary walls have good finishing.
- 4. Tiles or paving blocks are securely installed.
- 5. Garden water tap, hosing units are tested and functional.
- 6. Garage shutter door is well functional.
- 7.External lights are installed & working.

Mechanical, Electrical & Plumbing (MEP)

- 1. Water tank is clean, secure & covered.
- 2. Water pressure & PH level tested for all taps.
- 3. Plumbing/sanitary units, joints inspected for leaks.
- 4.DB (Distribution Board) labelled correctly & synced well.
- 5.HVAC units cooling properly & no water leaks.
- 6. Thermostats are functional well.